

Meridian Street Project Update 2

The city has moved the start date of the project back until June 17th, but still plans to complete the project by October 25, 2024. They have also announced that Washington Way will be a temporary 2-way street during that time.

The new schedule is shown below.

Mobilization – 6/17 – 6/19
Pavement Removal – 6/24 – 6/27
Sanitary Sewer – 6/28 – 7/03
Independence Day – 7/04 – 7/07 – no work
Water main/Storm Sewer – 7/08 – 7/22
Earth Excavation – 7/23 – 8/02
Aggregate Base – 8/03 – 8/10
Curb and Gutter – 8/11 – 8/17
Paving Base Course – 8/18 – 8/21
Bike Path – 8/22 – 8/30
Labor Day – 8/31 – 9/03 – no work
Embankment – 9/04 – 9/11
Topsoil Restoration – 9/12 – 9/19
Pave Top Course – 9/20 – 10/04
Signs, Paint, Cleanup – 10/05 – 10/25

Email sent from Morrie Walworth, Interim Vice President for Finance & Operations, on 5/13/24.